Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
	balcony grill	1	1	10.50		2.35	24.68		
	Total Qty executed						24.68		
	BOQ Qty						4.19		
	Qty to be paid now Upto 100%						**4.19**	7263.64	**30450.62**
	Qty to be paid now Upto 125%						**1.05**	7263.64	**7612.65**
	Qty to be paid now Above 125%						**19.43**	7263.64	**141167.03**
205	Providing, fabricating and fixing of stick type structural glazing using Alluminium Extrusions of 63.5 mm x 58.00 mmx 2.25 mm of 1.73 kgs/ mtr for vertical and Horizontal members and 63.5 mm x 38.1 x 1.33 mm of 0.759 kg/Mtr, as outer frame with Electro Anodized Paint coated block finishing, using 6mm thick imported glass reflective hard coatedocean blue raw glass with all necessary accesories like ultra glass Silicon sealant of Space tape, Masking tape, Galvanized Anchaor bolt, machine screws, 6mm thick M.S. angle 50mm x 150mm x 6mm M.S. Galvanized L Brackets, structural sealent setting clocks, fasteners, wall connection etc., complete as per specification and direction of site engineer in incharge(Second Floor)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						4.19		
	Qty to be paid now						**0.00**	7270.18	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
206	Providing , fabricating, assembling and fixing in position aluminium partition using 101.60mm x 44.45mm x 3.18mm aluminium, mat finish or glossy finish , anodized sections combination of plain , single groove and double groove members should not exceed 0.60mc/c and bottom member of required lengths, joints mitred and corner grinded sub dividing assembled frame should be stiffened with corner angles. Stripped and fixed with screws rawl plug and teakwood guttas to RCC column or masonry on sides. RCC lintels or beams at top and mosaic floor at bottom; including cutting chistelling and making good with cement mortar to match the surface .Providing and fixing 12mm.thick prelaminated sheet (Ecoboard – exterior grade)of approved colour for bottom panel of maximum height 0.9m, and 5.50 mm thick plain or pin headed glass for middle panel and top panel with glazing clips pf 19.05mm.x17.30mm.1.00mm. All the aluminium sections used should be	Sqm							
A	**DASARAHALLI**								
	First Floor	1	1	6.80	2.00		13.60		
	Second Floor	1	1	6.80	2.00		13.60		
B	**R.K.Hegdenagar**								
	Total Qty executed						27.20		
	BOQ Qty						20.00		
	Qty to be paid now Upto 100%						**20.00**	2836.08	**56721.60**
	Qty to be paid now Upto 125%						**5.00**	2836.08	**14180.40**
	Qty to be paid now Above 125%						**2.20**	2836.08	**6239.38**
207	Tread Mill Supply and installation of treadmills of speed: 0.5-25km/h (0.3-15ml/h), AC3Hp(10.5Hp max) power of motor Incline rate :0%-16%, input power :120V or 220V,50Hz-60Hz Features :Self Tracking Roller, antiskid grippers, USB socket, shock absorption system, convenience function, wireless mobile charger, wireless heart measurement, pre-lubricated deck, Running area W530 x L1600mm(21" x 63"), maximum user weight 200kgs. Display info : time, distance, calorie, speed, incline, heart rate. Inclusive of All Taxes and Trnsportation Charges.complete as per specification and direction of site engineer in incharge	Each							
A	**DASARAHALLI**								
		1	2				2.00		
B	**R.K.Hegdenagar**								

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
	Total Qty executed						2.00		
	BOQ Qty						3.00		
	Qty to be paid now						**2.00**	685683.95	**1371367.90**
208	Cross Trainer Supply And Installation of Eliiiptical of Resistance Level: 20 Levels, Power Requirements 120Volts, Set up height :4,10Workout programs : Manual, random , interval, custom interval ,10k Features: Heart rate moniteoring ,space-efficient footprint, patented multi grip handlebars,water bottle holder, workout boosters X-mode , Arm Blaster, Glute kicker, dedicated logic programming, quick start,auto quick start, cool down, heart logic intelligence,wireless &digital heart rate- controlled programs, maximum user weight 180kgs. Inclusive of All Taxes and Transportation Charges. complete as per specification and direction of site engineer in incharge	Each							
A	**DASARAHALLI**								
		2					2.00		
B	**R.K.Hegdenagar**								
	Total Qty executed						2.00		
	BOQ Qty						3.00		
	Qty to be paid now						**2.00**	272875.74	**545751.48**
209	Spiner BMX SUPPLY AND INSTALLATION OF ROWING OF INSPIRE ROWER: heavy duty steel COLOR matte black chrome resistence and red finsh elecctro static powdercoat flywheel 30lbs (14kgs)with silent drive chain resistence system magnetic drain-LCD touch panal (6v,4d size battwries)BLUETOOTH ready to connect heart moniter device built in tablet water and personal item storage Tily upright on front end to store max user weight 300lbs (136kgs) WARRANTY residential: limited 10y frame,3yparts 1y labour:Light commercial :5y frame ,1y parts,6mlabour DIMS (W*L*H)35 in *76*in (89cm*193cm**112cm)weight 225lbs (102kgs)inclusive of all taxes and transportation charges	Each							
A	**DASARAHALLI**								
		1	2				2.00		
B	**R.K.Hegdenagar**								
	Total Qty executed						2.00		
	BOQ Qty						3.00		
	Qty to be paid now						**2.00**	279871.00	**559742.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
210	FLAT BENCH Supply and installation of flat bench of specification Dimension :W660*L1,520*H430mm (26"*48"16.9") Product weight: 22kg (49lb) feautered integrated two wheels for easy movement movement handle and single leg for improved usabality Inclusive all charges and transportaion charges complete as per specification and direction of site engineer in incharge	Each							
A	**DASARAHALLI**						2.00		
		1	2						
B	**R.K.Hegdenagar**						2.00		
	Total Qty executed						2.00		
	BOQ Qty						**2.00**	59266.80	**118533.60**
	Qty to be paid now								
211	Leg Extention leg curl Supply and installation of leg curl/Extension of specification dimension:1080*1400*1500mm (42.5"*40.90"61.0") product weight :275kg (606lb) stack weight 100kg (202lb)feauters 2 kind of exersise available multiple purpose strength machines: leg extension .leg curl push button pivot motion applied to veriety of position incline seat and back rest for more improved muscular conration abs material both ide stack cover 2 steps of lock point for seat and backrest position adjustment inclusive of all taxes and transportation charges complete as per specification and direction of site engineer in incharge	Each							
A	**DASARAHALLI**								
		1	1				1.00		
B	**R.K.Hegdenagar**								
	Total Qty executed						1.00		
	BOQ Qty						1.00		
	Qty to be paid now						**1.00**	480802.42	**480802.42**
212	Lat pull/ seated row supply and installation of lat pull specification and dimension :W1095*L1615*H2424mm product weight : 225kg (498lbs) stack weight :100kg (220lbs) feautures heght adjustable thigh pads providing great stability greater feeling thigh pad grip ABS material both side stack cover. inclusive all taxes and transportation charges complete as per specification and direction of site engineer in incharge	Each							
A	**DASARAHALLI**								
		1	1				1.00		

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
B	**R.K.Hegdenagar**								
	Total Qty executed						1.00		
	BOQ Qty						1.00		
	Qty to be paid now						**1.00**	351897.13	**351897.13**
213	FUNCTIONAL TRAINER Supply and installation of functional trainer specification dimension:W1830*L1270*H2,300MM (114.2"*70.7"*90.1") PRODUCT WEGHT:237KG (602LB) STACK WEGHT 100kg (202lb) feauteres optimized space to exersise and veriety exersise are possible seperatly moving handles ABS material both side stack cover. Inclusive of all taxes and transportation charges.complete as per specification and direction of site engineer in incharge	Each							
A	**DASARAHALLI**								
		1	1				1.00		
B	**R.K.Hegdenagar**								
	Total Qty executed						1.00		
	BOQ Qty						1.00		
	Qty to be paid now						**1.00**	519819.73	**519819.73**
214	ADJUSTABLE BENCH Supply and installation of shoulder chair specification dimesnsion : w1,213*l550*h867mm (47.7"*21.6"*34.1") Product weight :25kg(55lbs) feauteres solid non skid ep rubber pad feet inclusive all taxes and transport charges.complete as per specification and direction of site engineer in incharge	Each							
A	**DASARAHALLI**								
		2	1				2.00		
B	**R.K.Hegdenagar**								
	Total Qty executed						2.00		
	BOQ Qty						2.00		
	Qty to be paid now						**2.00**	96308.55	**192617.10**
215	Rod Olympic with Bushing (7X2) imported Heavy duty (2.2mtr/7feet) Supply and installation of free weights ob84 of olympic bar 7ft: olympic barbells of 50mm dia with 3 layer nickle chrome finish gunmetal washer for extra durability and with knurling for better grip along two spring colours. applicable for all barbells. inclusive all taxes and transportation charges	Each							
A	**DASARAHALLI**								
		1	1				1.00		
B	**R.K.Hegdenagar**								
	Total Qty executed						1.00		

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
	BOQ Qty						1.00		
	Qty to be paid now						**1.00**	20990.83	**20990.83**
216	Rod Olympic barbell 50mm with bushing(183cms/5 feet) supply and installation of free weights of ob36 of olympic bar 5ft : olympic barbells of 50mm dia with 3layers nickle chrome finish gunmetal washer for extra durability and with knurling for better grip along two spring colours. applicable for all barbells. inclusive all taxes and transportation charges	Each							
A	**DASARAHALLI**								
		3	1				3.00		
B	**R.K.Hegdenagar**								
	Total Qty executed						3.00		
	BOQ Qty						3.00		
	Qty to be paid now						**3.00**	16092.33	**48276.99**
217	Rod Olympic barbell 50mm with bushing(122cms/3 feet) Supply and installation of free weights ob36 of olympic bar 3ft:olympic barbells of 50mm dia with 3 layer nickle chrome finish gunmetal washer for extra durability and with knurling for better grip along two spring colours. applicable for all barbells. inclusive all taxes and transportation charges	Each							
A	**DASARAHALLI**								
		1	1				1.00		
B	**R.K.Hegdenagar**								
	Total Qty executed						1.00		
	BOQ Qty						3.00		
	Qty to be paid now						**1.00**	10494.91	**10494.91**
218	Olympic EZ bar 50mm 122 cms/4 ft Supply and installation of free weights ob48EZ of olympic curl bar of 4feet: olympic barbells of 50mm dia with 3 layer nickle chrome finish gunmetal washer for extra durability and with knurling for better grip along two spring colours. applicable for all barbells. inclusive all taxes and transportation charges.complete as per specification and direction of site engineer in incharge	Each							
A	**DASARAHALLI**								
		1	1				1.00		
B	**R.K.Hegdenagar**								
	Total Qty executed						1.00		
	BOQ Qty						2.00		
	Qty to be paid now						**1.00**	11194.84	**11194.84**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
219	Plates-Rubberised supply of olympic plates-olymic rubberized plates with 51mm dia with top quality rubber coating for safety and metal ring durability 10kgs-8nos,20kgs-4nos,25kgs-4nos,(270kgs) inclusive all taxes and transpotation charges complete as per specification and direction of site engineer in incharge	Each							
A	DASARAHALLI								
		1	1				1.00		
B	R.K.Hegdenagar								
	Total Qty executed						1.00		
	BOQ Qty						1.00		
	Qty to be paid now						**1.00**	118979.01	**118979.01**
220	Plate Stand(olympic) supply of olympic plate tree :olympic plate rack manufactured with heavy duty commercial grade steel with 2 lycra coating. inclusive all taxes and transportation charges.complete as per specification and direction of site engineer in incharge	Each							
A	DASARAHALLI								
		1	1				1.00		
B	R.K.Hegdenagar								
	Total Qty executed						1.00		
	BOQ Qty						1.00		
	Qty to be paid now						**1.00**	18051.73	**18051.73**
221	Dumbbells- Hex Supply of rubberized dumbelell hex:solid steel head,pressed welded to a chrome handle with quality knurling for better grip.rubber coating, weight indicator permanently molded into theheads:2.5-6nos,5-6nos,10-4nos,12.5-4nos,15-4nos,20-2nos,25-2nos,27.5-2nos,30-2nos(480kgs) inclusive all taxes and transportation charges.complete as per specification and direction of site engineer in incharge	Each							
A	DASARAHALLI								
		1	1				1.00		
B	R.K.Hegdenagar								
	Total Qty executed						1.00		
	BOQ Qty						1.00		
	Qty to be paid now						**1.00**	179254.80	**179254.80**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
222	Dumbbells Stand Supply of two tier dumbell rack dumbell rack two tier dumbell storage rack heavy duty made in steel 12 guage pipes with three coat lycra, two tier dumbell rack inclusive all taxes and transportation charges complete as per specification and direction of site engineer in incharge	Each							
A	**DASARAHALLI**						1.00		
		1	1						
B	**R.K.Hegdenagar**						1.00		
	Total Qty executed						1.00		
	BOQ Qty						**1.00**	31485.74	**31485.74**
	Qty to be paid now								
223	Medicine Ball Supply of madicine ball anti burst madicine ball made of high quality rubber as per international standards Set of 4(1kg-2400,2kg-2700,3kg-3100,5kg-4300) inclusive all taxes and transportation charges complete as per specification and direction of site engineer in incharge	Each							
A	**DASARAHALLI**						1.00		
		1	1						
B	**R.K.Hegdenagar**						1.00		
	Total Qty executed						1.00		
	BOQ Qty						**1.00**	17492.19	**17492.19**
	Qty to be paid now								
224	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acquirements and testing complete as per specification and direction of site engineer in incharge	m							
A	**DASARAHALLI**						10.00		
		1	10						
B	**R.K.Hegdenagar**						10.00		
	Total Qty executed						16.00		
	BOQ Qty						**10.00**	473.41	**4734.07**
	Qty to be paid now								
225	Providing and fixing to wall, ceiling and floor unplasticised PVC 6.00 kgs/sqcm working pressure with pipe fittings, wall clips etc., and making good the wall, ceiling and floor for sanitary pipelines including cost of all materials,labour charges, HOM of acquirements and testing complete as per specification and direction of site engineer in incharge	m							

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
A	DASARAHALLI								
		1	6				6.00		
B	R.K.Hegdenagar								
	Total Qty executed						6.00		
	BOQ Qty						6.00		
	Qty to be paid now						**6.00**	930.45	**5582.71**
226	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.,) 20mm dia od pipes completeas per specification and direction of site engineer in incharge	m							
A	DASARAHALLI								
		1	20				20.00		
B	R.K.Hegdenagar								
	Total Qty executed						20.00		
	BOQ Qty						28.20		
	Qty to be paid now						**20.00**	256.34	**5126.76**
227	Providing and fixing Chorinated Poly Venyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing. This includes jointing of pipes and fittings with one step CPVC solvent cement & the cost of cutting chases & making good the same including testing of joints complete. (Concealed work including cutting chases and good the walls etc.,) 25mm nominal OD pipes completeas per specification and direction of site engineer in incharge	m							
A	DASARAHALLI								
		1	20				20.00		
B	R.K.Hegdenagar								
	Total Qty executed						20.00		
	BOQ Qty						10.50		
	Qty to be paid now Upto 100%						**10.50**	319.60	**3355.85**
	Qty to be paid now Upto 125%						**2.63**	319.60	**838.96**
	Qty to be paid now Above 125%						**6.88**	256.34	**1762.34**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
228	Rubber Flooring: Providing and constructing Dstandard Rubber Flooring for indoor Areas using rubber membrane of 12mm to 16mm thick, to be layed over precasted concrete mortar/Concrete surface using CM 1:6 beneath rubber rubber Membrain including cost of all materials, labour, packing joints and mortar ,finishing, curing, all leads and lifts, transportation and also including all applicable taxes etc. complete as per specification and direction of site engineer in incharge	Sqm							
A	**DASARAHALLI**								
		1		5.18	4.13		21.39		
		1		5.35	3.30		17.66		
B	**R.K.Hegdenagar**								
	Total Qty executed						39.05		
	BOQ Qty						40.28		
	Qty to be paid now						**39.05**	4890.42	**190963.08**
229	Providing and fixing of clampset and borewell cap to the pump complete as per specifications and directions of Engineer in charge.	No							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						1.00		
	Qty to be paid now						**0.00**	454.50	**0.00**
230	Providing and 175mm dia MS Coller etc as per specification and direction engineer in charge of the work complete as per specifications and directions of Engineer in charge.	No							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						15.00		
	Qty to be paid now						**0.00**	151.50	**0.00**
231	Heavyduty coller 50mm dia complete as per specifications and directions of Engineer in charge.	No							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Total Qty executed						0.00		
	BOQ Qty						15.00		
	Qty to be paid now						**0.00**	151.50	**0.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
232	Erection of pumpset including aligning and balancing with all necessary erection materials and labour including supply and erection of one pair supporting clamps, one borewell cap. Cable clips with bolts, nuts, valves guages etc., involved in the job (Necessary GI pipe and specials with be supplied by the board at the site free of cost) (As per rate approved KUWS & DB for year 2008-09) complete as per specifications and directions of Engineer in charge.	No							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**						0.00		
	Total Qty executed						1.00		
	BOQ Qty						**0.00**	3030.02	**0.00**
	Qty to be paid now								
	EIRL								
EIRL1	KSRB 2.5 : Earthwork excavation in all soil depos its and filling sides of foundation upto plinth in layers not exceeding 20cms. in depth, compacting each deposited layer by ramming after watering with all lead and lift including cost of all labour complete as per specifications. specification. No. KBS 2.9.9/2.9.1 0.1 /2.1.1	cum							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	for Embankment filling.						756.80		
	Excavation Qty for Mass excaavation								
	Deductions						-42.12		
	Footing						-6.41		
	Pedastall						-45.25		
	SSM Qty						-10.29		
	Compound Wall						-1.09		
	Sump								
							651.64		
	Total Qty executed						**651.64**	439.59	**286457.12**
	Qty to be paid now								
EIRL2	KSRB 9.4-1 : Providing wood frames of doors, windows, clerestory windows, ventilators and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM complete as per specifications. Specification No. KBS 9.33 9.10 KSRB 9.4 : -do- Teak wood frames	cum							
A	**DASARAHALLI**								
	Second Floor								
	D(1.50x2.10)	2	1	1.50	0.10	0.125	0.04		

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
		2	1	2.10	0.10	0.125	0.05		
B	R.K.Hegdenagar								
	Doors Ground Floors	cum					0.05		
	MD	2	1	1.82	0.100	0.125	0.07		
		2	1	2.75	0.100	0.125	0.02		
	Store Door	2	1	0.90	0.100	0.125	0.05		
		2	1	2.10	0.100	0.125	0.03		
	KitchenDoor	2	1	1.15	0.100	0.125	0.05		
		2	1	2.10	0.100	0.125	0.02		
	Extra Door front	2	1	0.90	0.100	0.130	0.06		
		2	1	2.30	0.100	0.075	0.02		
	Toilet Entry Door	2	2	0.75	0.100	0.075	0.06		
		2	2	2.10	0.100	0.075			
							0.53		
	Total Qty executed						**0.53**	198611.77	**104926.60**
	Qty to be paid now								
EIRL3	KSRB 9.5: Providing and fixing in position fully panelled wood shutters for doors, with styles and rails of 40mm. thick with bottom and lock rails 180mm wide top rail and styles 1 OOmm wide as per drawing and panels of25mm thick including cost of materials, labour, HOM complete as per specifications. (excluding cost of fixtures) Specification No. KBS 9.34 9.14 KSRB 9.5-1 :-do- Teak wood	cum							
A	**DASARAHALLI**								
	Second Floor								
	D(1.50x2.10)	1	1	1.50		2.10	3.15		
B	**R.K.Hegdenagar**								
	Doors Ground Floors	cum							
	MD	1	1	1.82		2.75	5.01		
	Store Door	1	1	0.90		2.10	1.89		
	KitchenDoor	1	1	1.15		2.75	3.16		
	Extra Door front	1	1	0.90		2.30	2.07		
	Total Qty executed						15.28		
	Qty to be paid now						**15.28**	8844.21	**135117.36**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
EIRL4	Providing and fixing M.S. Hand railing for Balcony/Staircase etc., with 50mm dia. M.S. hollow pipe of 14 gauge, welded to 20mmx20mm M.S. square rod placed vertically, spaced at 100mm at regular intervals of 600mm. These vertical rods laterally tied to 3 horizontal rods spaced at equal interval. These assembly is fixed to concrete by using expansion bolts and welding the same to reinforcement bars and making good the surface. All the joints and sections hould be cut to length, welded and grinded wherever necessary etc., complete . The work includes cost of all materials, labour charges for all items of work, hire charges for welding,cutting and grinding equipment, and electricity charges. etc., complete as per specification and drawing	Sqm							
A	**DASARAHALLI**								
	Ground Floor								
	staircase	1	2	3.60		1.10	7.92		
	Second floor	1		7.00		0.80	5.60		
	Staircase	2		2.30		0.85	3.91		
B	**R.K.Hegdenagar**								
	Total Qty executed						17.43		
	Qty to be paid now						**17.43**	3097.87	**53995.91**
EIRL5	KSRB 7.3 : **Providing and fixing 1 mm thick M.S. sheet garage door with frame and diagonal braces of size 40x40x6 mm angle Iron, 3.15mm thick M.S. Gusset plates at the junctions and corners, with handles, stoppers and locking arrangements etc., including applying a priming coat of red lead paint cost of materials, labour, HOM complete as per specifications. Double leaf door of size 2.4x2.4m Specification No. KBS 7.9/7. 1**	Sqm							
A	**DASARAHALLI**								
	Dasarahalli								
	Ground Floor Door	1		0.90		2.40	2.16		
	Head Room	1		0.80		2.10	1.68		
B	**R.K.Hegdenagar**								
	MS Door	sqm							
	Head Room	1		1.52		2.05	3.12		
	Ground Floor	1		1.10		1.38	1.52		
	Total Qty executed						8.47		
	Qty to be paid now						**8.47**	2976.79	**25225.35**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
EIRL6	PROVIDING TRAPEZOIDAL PROFILED SHEET Providing and installing of pre painted Galvalume iron Trapezoidal profiled sheet of approved make 1 060 mm width (1 000 mm cover width), 28-30 mm crest height with crest distance of 200 mm c/c with 2 ribs at the centre for stiffening. The total coated thickness (TCT) of the sheet will be 0.47 mm +/- 0.02 mm tolerance Zino-Aiu Alloy coating AZ150 gsm as per ASTM 1397/A755-550 mpa steel grade, 5-7 microns epoxy	sqm							
A	**DASARAHALLI**								
	Dasrahalli								
	40x40x4 mm	1	1	2.40	4.80		11.52		
B	**R.K.Hegdenagar**								
	MS Sheet.	1	1	3.65	5.90		21.54		
							33.06		
	Total Qty executed						**33.06**	750.47	**24806.80**
	Qty to be paid now								
EIRL7	**Providing and fixing flush door shutter made out of solid core black board type, well seasoned chemically treated hard wood battens and internal frame with minimum 45 mm wide wooden frame all-round door shutters covered with cross bonded wooden sheets (core veneer) hot pressed and fastened on both sides of the door using liquid phenol formaldehyde resin as per IS specification 2202 (Part-1) 1991. From manufacturer (Factory) complete as per specification.-35mm thick both side Teak (Item No.9.106.4, SR 2018-19, Page No. 65)**	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	First Floor	cum							
	Dressing Door	1	1	0.90		2.10	1.89		
	Dressing Door	1	1	0.90		2.10	1.89		
	Total Qty executed						3.78		
	Qty to be paid now						**3.78**	4302.12	**16262.00**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
EIRL8	Supplying of ... feet -PVC Batten with integrated LED tube ... W with high quality diffuser with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80. Power Input: 220-240V@ 50/60Hz & Power factor >0.9 along with CE approved. 2 years Warranty against any manufacturing defect working under standard electrical condition.-LED light fitting 1 x 4' - 36/40 W(Item No. 11.3.3 , Page No. 34 Ele SR 2019-20)	Each							
A	**DASARAHALLI**								
	Dasarahalli								
		5					5.00		
B	**R.K.Hegdenagar**								
	Tube Light-Ground	1	8				8.00		
	Tube Light-First	1	10				10.00		
	Total Qty executed						23.00		
	Qty to be paid now						**23.00**	631.25	**14518.75**
EIRL9	**Supply of round/square recess/surface mounted rolling type LED Down light with ..... W GU 10 LED Lamp Rib Fabricated from diecast aluminium with white powder coated prewired to mains connector & has swiveling unit of aluminium die cast eye ball & LED Lamp position retained by circular wire spring, with Life of 25000 burning hours & 70% lumen maintenance with CRI > 80.** Power Input: 220-240V @50/60Hz & Power factor >0.9 along with CE approved. 2years Warranty against any manufacturing defect working under standard electrical condition(Item No. 11.5.1 , Page No. 34 Ele SR 2019-20)LED square or round down light 5-6W	Each							
A	**DASARAHALLI**								
	Dasarahalli								
		5					5.00		
B	**R.K.Hegdenagar**								
	Tube Light-Ground	1	6				6.00		
	Tube Light-First	1	6				6.00		
	Total Qty executed						17.00		
	Qty to be paid now						**17.00**	509.04	**8653.68**
EIRL10	Supplying of 1440rpm heavy duty exhaust fan with bracket blades suitable to operate on 230V 50Hz, AC Supply complete.15" Sweep (450 mm)(Item No. 6.2.2 , Page No. 22 Ele SR 2019-20)	Each							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
	Kitchen	1					1.00		
	Total Qty executed						1.00		
	Qty to be paid now						**1.00**	2148.27	**2148.27**
EIRL11	KSRB 15-17.12: Providing and applying polishing with french polish on new wood surface and I or wood based surface to give an even surface after cleaning the surface of all dirt, dust and foreign matter, sand papered smooth, including cost of wood filler and materials, labour, complete as per specifications (Item No.15.64, SR 2018-19, Page No. 122)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	First Floor								
	Dressing Door	2.4	1	0.90		2.10	4.54		
	Dressing Door	2.4	1	0.90		2.10	4.54		
	Total Qty executed						9.07		
	Qty to be paid now						**9.07**	220.34	**1998.94**
EIRL12	Providing and lay ing platform using prepolished, water cut I gang saw 40mm thick telephonic Black Granite. laid on existing vertical -supports and fixing in CM 1:3 proportion. Including cutting to required shape, pattern with paper joints, including full round ing for nosing, finished with cement mortar, pointed with colour pigments to match the colour of slab making through jointing with sealant, making holes 25mm x 12mm grooves in joints including cost of all materials, mortar, labour, curing etc., complete as per specification.(Item No.14.52, SR 2018-19, Page No. 110)	Sqm							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Cladding in kitchen	1	1	8.83	0.60		5.30		
	Support	1	5.0		0.60	0.90	2.70		
	Total Qty executed						8.00		
	Qty to be paid now						**8.00**	3845.07	**30752.87**

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs
EIRL13	KSRS 11-14.3 : Providing and fixing stainless steel kitchen sink of size 400x915mm bowl depth 160mm, with drain board, M.S. I.C.I. brackets, stainless steel plug 40 mm, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications (Item No.12.38, SP 2018-19, Page No. 84)	Unit							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Kitchen	1	1				1.00		
	Total Qty executed						1.00		
	BOQ Qty						0.00		
	Qty to be paid now						1.00	7040.02	7040.02
EIRL14	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M25 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)	Sqm							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Precast Slab								
		1	1	10.00	0.75		7.50		
	Total Qty executed						7.50		
	Qty to be paid now						7.50	2360.37	17702.78
EIRL15	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete. (P.No 27 of I.No.5.30 in PW,P&IWTD SR 2018-19)	No's							
A	DASARAHALLI								
B	R.K.Hegdenagar								
	Kerbs								
		1	1	10.00	/0.45		22.00		
	Total Qty executed						22.00		
	Qty to be paid now						22.00	436.80	9609.71

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length	Breadth	Depth	Qty	Rate, in Rs	Amount in Rs.
				m	m	m			
EIRL16	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specifications. Specification No. KBS 4.6.3(P.No 27 of I.No.4.46.3 in PW,P&IWTD SR 2018-19)-TMT Fe-550	MT							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	TMT Steel-Ground Floor								
	Bar Bending Schedule Enclosed						1.96		
	Footings						0.79		
	Pedastal						0.44		
	Plinth Beam						0.82		
	Column						0.33		
	Lintel Beam						1.59		
	Roof Beam						1.57		
	Roof Slab						0.59		
	Staircase						0.82		
	Sump Tank								
	First Floor						1.10		
	Column						0.30		
	Lintel Beam						1.59		
	Roof Beam						1.57		
	Roof Slab						0.59		
	Staircase								
	Head Room						0.31		
	Column						0.09		
	Lintel Beam								
							14.45		
	Total Qty executed						**14.45**	78011.83	**1127358.14**
	Qty to be paid now								
EIRL17	KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.(P.No 6 of I.No.2.3 in PW,P&IWTD SR 2018-19)-KSRB 2-2. 1: - do - in ordinary soil. No. KBS 2.1 (a) /2.3.5	Cum							
A	**DASARAHALLI**								
B	**R.K.Hegdenagar**								
	Mass Excavtion								
			1	14.34	11.43	4.10	672.02		

Scanned by TapScanner

Sl. No.	Description of work	Unit	No	Length m	Breadth m	Depth m	Qty	Rate, in Rs	Amount in Rs.
	Footing								
	F1		5	1.80	2.70	1.20	29.16		
	F2		4	1.80	2.70	1.20	23.33		
	F3		3	2.30	3.90	1.20	32.29		
	Total Qty executed						756.80		
	Qty to be paid now						**756.80**	326.15	**246828.83**
								Total Constrcution Cost	**14093755.48**
								Add GST @ 12%	**1691250.66**
								DPR CHARGES	**160000.00**
								PMC CHARGES	**160000.00**
								Tender Permium	**800000.00**
								BESCOM CHARGES	**35000.00**
								Sub Total	**16940006.15**
								Miscellaneous and unforeseen charges etc.L.S	**59993.85**
								Total	**17000000.00**

Assistant Engineer
Yelahanka Project Zone

Assistant Executive Engineer
Yelahanka Project Zone

Executive Engineer
Yelahanka Project Zone

Technical Sanction
Accorded For Rs 170.0 lakhs
Head of A/C. P.3727
CER NO : 36 Dt: 15/09/22

Scanned by TapScanner